

4/15/2024

ACTIVE PROJECTS

Funding Source	Status	Budget	Type	Task Name	Building	Notes	Stake Holder	Estimated Completion	PO
TDH Grant Funded	In Progress	\$ 30,000	Construction	Add New offices at Thigpen	Thigpen	Pending Desks, One Door, LVT	Will	May-24	Yes
VSCC Funded	In Progress	\$ 5,000	Improvements	Springfield Cabinets	Springfield	Pending Install	Patrick	May-24	
VSCC Funded	In Progress	\$ 5,000	Improvements	CHEC Generator Wiring to IT	CHEC	Contracted- Smith Elec	Will	APR-24	
VSCC Funded	Planning	\$ 25,000	Major Repairs	Thigpen Leak-Window Wall North	Thigpen	Bid Phase	Will	May-24	
VSCC Funded	In Progress	\$ 15,000	Improvements	IT Suite Mods & Desks	Wood	Wall is up, need desk	Patrick	APR-24	
VSCC Funded	In Progress	\$ 10,000	Improvements	Vets Lounge	Wood	Office removed	Patrick	APR-24	Yes
VSCC Funded	In Progress	\$ 5,000	Improvements	Liv Parking Lot Repairs	Livingston	Seeking Vendor	Will	APR-24	
VSCC Funded	In Progress	\$ 50,000	Improvements	Vet Tech Roof	Vet Tech	Pending Install	Will	APR-24	Yes
VSCC Funded	In Progress	\$ 10,000	Improvements	Door release in tiled dining area	Wood	Need wiring	Will	APR-24	
VSCC Funded	In Progress	\$ 80,000	Improvements	Middle College Expansion	CHEC	Paint Begins 4/8/24.	Patrick	APR-24	
VSCC Funded	In Progress	\$ 10,000	Improvements	New Conf Room Suite 100	Ramer	Pending Furniture Selection	Patrick	Spring 24	
VSCC Funded	In Progress	\$ 10,000	Improvements	SRB LVT vestibules	SRB	Bid Phase	Patrick	Spring 24	
VSCC Funded	In Progress	\$ 50,000	Signage	Sign Package	Mattox	In Final Review phase	Patrick	Spring 24	
VSCC Funded	In Progress	\$ 20,000	Major Repairs	Water infiltration IT Suite	Wood	Bid Phase	Will	Spring 24	
FEMA- Reimbursement	In Progress	\$ 147,777	Major Repairs	Springfield Roof- FEMA Payment	Springfield	All docs submitted	Will	Spring 24	N/A
VSCC Funded	In Progress	\$ 100,000	Improvements	Caudill Auditorium Lights	Caudill	Bid Phase	Michelle	Spring 24	Yes
Cap Outlay/State Funded	In Progress	\$ 2,500,000	Construction	Mattox Remodel	Mattox	Flooring & Trim	Patrick	Spring 24	N/A
VSCC Funded	In Progress	\$ 25,000	Improvements	Thigpen- Jim Moore Updates	Thigpen	In Design	Patrick	Spring 24	
VSCC Funded	In Progress	\$ 21,000	Major Repairs	Thigpen-Paint & Seal Upper Sections	Thigpen	Bid Phase	Will	Spring 24	
VSCC Funded	In Progress	\$ 10,000	Improvements	Update Student Service Areas per request 6/22/23	Wood	Furniture Ordered	Patrick	Spring 24	Yes
VSCC Funded	In Progress	\$ 100,000	Signage	Front Sign- Nashville Pike	Front Campus	In Design	Will	Summer24	
Sustainably Funds	Planning	\$ 50,000	Construction	Add EV at all sites, increase EV at Gallatin	Campus	Bid Phase	Will	Summer24	
VSCC Funded	In Progress	\$ 90,000	Improvements	Window Numbering /Ballistic Glass PH1	Campus	In Design	Penn	Summer24	
VSCC Funded	In Progress	\$ 50,000	Improvements	Annex 100 Roof	Annex 100	Bid Phase	Will	Summer24	
Grant-State/City	In Progress	\$ -	Construction	Front Campus Greenbelt Path	South of Campus	In Design	Will	Summer24	N/A
VSCC Funded	Planning	\$ 200,000	Improvements	Parking Lot Y&Z resurface	Annex	Need Disclosure/Need THEC Approval	Will	Summer24	
Cap Outlay/State Funded	In Progress	\$ 1,500,000	Construction	Mattox Remodel PH2	Mattox	Bid Phase	Will	Summer24	N/A
VSCC Funded	Planning	\$ 200,000	Improvements	Bleachers	Pickel	In Design	Patrick	Fall24	
Cap Outlay/State Funded	In Progress	\$ 1,250,000	Improvements	Domestic Water PH1	Gallatin Campus	In Design	Will	Fall24	N/A
VSCC Funded	In Progress	\$ 8,000	Improvements	Repair Walls, Paint, ADA- Police Department	Wood	In Design	Patrick	Fall24	
Cap Outlay/State Funded	In Progress	\$ 1,000,000	Improvements	Ramer HVAC/Air Handlers	Ramer	Pending Equip& Weather	Will	May-24	N/A
Cap Outlay/State Funded	Planning	\$ 450,000	Construction	Livingston Roof	Livingston	Need Disclosure/Need THEC Approval	Will	Spring25	
Disclosed/VSCC Funded	Planning	\$ 250,000	Improvements	Exterior Painting/Sealing	Campus	Bid Phase	Will	Spring25	
Cap Outlay/State Funded	In Progress	\$ 750,000	Improvements	CHEC Science Lab	CHEC	Final Design	Will	Spring25	N/A
Cap Maint/State Funded	In Progress	\$ 1,000,000	Improvements	Springfield HVAC Updates	Springfield	Contract Phase	Will	Summer25	

TOTAL \$ 10,026,777